M.Romero's Roofing
305-388-3704

Licensed & Insured
#CCC044016
695 W 17 St, Hialeah, FL 33010
Office: 305.388.3704 · Fax: 305.390.8663
www.mromerosroofing.com

3rd Generation · Family Owned *Craftsmanship | Integrity | Legacy*

Roof Inspection Report

Inspection Date: 10 / 14 / 2026

INSPECTION DETAILS	PROPERTY LOCATION
Inspection Type: Insurance **Inspector:** Marc Romero **Report Valid Through:** 11 / 13 / 2026 (30 days)	**Address:** 6550 SW 27th Street **Roof System:** Built-up roof (B.U.R.), hot mop

OVERALL ROOF CONDITION

Fair

System: *Built-up roof (B.U.R.), hot mop* **Approx. Age:** *10 years* **Est. Remaining Life:** *5 years*

Inspection fee: $225.00 (no additional charges). This report is valid for 30 days from the date of inspection.

CONDITION BY COMPONENT

COMPONENT	RATING	INSPECTOR COMMENTS
General condition of roof	Fair	
Gravel stop	N/A	
Drip edge	Fair	
Valley metal	N/A	
Flashings	Fair	
Parapet wall	Poor	Parapet wall flashing needs to be sealed. Exposed fasteners.
Fascia board and soffit	Needs Replacement	Visible termite damage.
Sheathing and rafters – exposed ceilings (carport only)	Fair	Visible wood rot at the deck at the carport.
Sheathing and rafters – above ceilings	N/A	No attic space.
Leak marks on interior plaster	—	No stains currently visible.

General comments: Visible leak repairs at the existing roof (total of 3).



TERMS OF THIS REPORT

This is a roof inspection report — NOT A GUARANTEE. This report is valid for thirty (30) days from the date of inspection, 10 / 14 / 2026.

This is a report made to the best of our ability on the existing conditions of the roof coverings. As all areas of the roof and attic are not accessible or visible and the roofing membranes are not visible due to coverings such as tile, gravel, and other coatings, the contractor cannot guarantee against any hidden defects, future leaks or repairs. No inspection has been made for such structural defects as would require engineering skill and practices.

Inspector

Marc Romero

M. Romero's Roofing & Inspections, Inc.

Date

10 / 14 / 2026